UNIWATER SOLUTIONS

Sample · monthly visit
SERVICE REPORT

CUSTOMER	ADDRESS	VISIT DATE	ENGINEER
Anonymised, 3-BHK	**Salt Lake, Kolkata**	**14 May 2026** Next due: 14 Jun 2026	**R. Kumar** UW-ENG-117

STEP 01

Before the visit

Customer reported: faint scaling on shower fittings; no change in drinking-water tap.

Last visit's parameters carried forward:

TDS	HARDNESS	IRON	PH	FRC
142 ppm	**42 ppm**	**0.1 ppm**	**7.2**	**0.4 ppm**
in range	*in range*	*in range*	*in range*	*in range*

STEP 02

On site

ACTIONS PERFORMED

- Pressure read across inlet/outlet
- Brine tank inspected · salt at 65%
- Resin sample drawn from softener bed
- Carbon block replaced (12-month interval)
- Backwash cycle run for 6 minutes
- Flow-meter reading: 14,820 L cumulative

PARAMETERS MEASURED

Parameter	In	Out	Status	Spec
TDS (ppm)	142	**138**	in range	50–500
Hardness (as $CaCO_3$, ppm)	42	**38**	in range	< 60
Iron (Fe, ppm)	0.10	**0.08**	in range	< 0.3
pH	7.2	**7.3**	in range	6.5–8.5
FRC (mg/L)	0.40	**0.38**	in range	0.2–1.0
Turbidity (NTU)	0.6	**0.5**	in range	< 1.0

STEP 03

After

MAINTENANCE ACTIONS

- Carbon block replaced · next due Apr 2027
- Brine tank topped up with 5 kg food-grade salt
- Service tag updated on outlet vessel

FLAGS RAISED

No flags this visit.

NEXT VISIT

14 Jun 2026 Scope: standard monthly

This is what every monthly visit produces.
Measured. Logged. Filed. The discipline is the product.

Signed

R. Kumar · UW-ENG-117

Sample, anonymised. Real reports include full customer details.